

# DANDOT CEMENT COMPANY LIMITED

Registered Office: 5 - Zafar Ali Road, Gulberg-V, Lahore, Pakistan

Telephone: +92-42-111 184 184

email: cfo@dandotcement.com

July 04, 2023.

Mr. Hafiz Maqsood Munshi,  
Senior Manager,  
Listed Companies Compliance Department-RAD,  
Pakistan Stock Exchange Limited,  
Stock Exchange Building, Stock Exchange Road,  
Karachi.

## Subject: BMR Progress Report

Dear Mr. Munshi,

In continuation of our previous progress reports, We would like to submit the following updated progress report in accordance with section 5.11.2 (b) of the PSX Regulations.

During the current quarter, significant progress has been made on various fronts as part of the BMR program. We are pleased to present the following activities and achievements:

1. The entire shipment of plant and machinery has been successfully delivered to our factory premises, and the installation phase is currently underway.
2. The civil structural work has been completed and handed over to the mechanical erection contractor for further execution.
3. Approximately 75% of the mechanical erection work has been accomplished, and subsequent testing activities are scheduled as per the established timeline.
4. A substantial portion of the DCS has been delivered by the foreign contractor. Additionally, a local contractor has been awarded the remaining DCS contract and is presently engaged in the installation process.
5. The installation of the solar power plant has been successfully completed, and it is now operational, providing electricity for the BMR activities.
6. The rehabilitation and modification of the grid station have been completed, enabling the efficient transmission of electricity.
7. A significant amount of fabricated steel structure has been delivered to the site, with approximately 80% of the steel structure successfully installed.
8. The refractory work is progressing according to the plan, with a completion stage of 60%.

5/7/23

9. The contract for electrical and insulation work has been awarded. The contractor has commenced operations & completing 50% of the required electrical work.
10. Approximately 70% of the building finishing work has been finalized, with the remaining tasks scheduled for completion in July 2023.
11. Management has successfully arranged funds amounting to PKR 435 million during the quarter, bringing the total sponsor's investment for the BMR program is PKR 3,407 million.
12. The equipment testing and commissioning phase is set to commence in July 2023 and commercial production is expected to resume in this Quarter.

Upon completion of the BMR program, our company aims to achieve enhanced production efficiencies and ensuring long-term financial viability while adhering to environmental compliance standards.

Thank you for your continued support and guidance throughout this endeavor. If you require any further information or updates, please do not hesitate to contact us.

Yours sincerely,

Muhammad Kamran  
Company Secretary

